

1. PROJECT CODE <b>SA-AMS</b>		2. JPIC CODE <b>AMS</b>		<b>AMS-02 TASK SHEET (ATS)</b>	
T Y P E	3. <b>A</b> CONFIGURATION CHANGE		<input checked="" type="checkbox"/>	4. ATS NO. <b>TRD 090522-1</b>	
	PERMANENT	<input checked="" type="checkbox"/>	TEMPORARY	<input type="checkbox"/>	5. PAGE <b>1</b> OF <b>15</b>
	<b>B</b> NONCONFIGURATION CHANGE		<input type="checkbox"/>	6. MOD SHEET(S) NUMBER(S)	
10. PART NAME <b>TRD_GAS_XE_FLIGHT_FILL</b>			11. Sub Detector Name <b>TRD_GAS_SUPPLY_SYSTEM</b>		12. SERIAL/LOT NO.
14. APPLICABLE DOCUMENTS					
18. ATS TITLE <b>TRD_GAS_SUPPLY_SYSTEM_XENON_VESSEL_FILLING_FOR_FLIGHT</b>					
20. OPER SEQ. NO.		21. OPERATIONS (Print, Type, or Write Legibly)			VERIFICATION
					22. TECH
					23. QA/DV
		<p><b>The steps of this ATS may be worked out of order with the cognizant project engineer's approval.</b></p> <p><b>This ATS describes the necessary steps to fill the TRD-GAS Xenon vessel with high purity Xenon, to be used for flight.</b></p> <p><b>The TRD-GAS Xenon Vessel is a Composite Overwrapped Pressure Vessel (COPV) and has to be handled in agreement with the COPV protection plan ESCG-4390-09-SP-MEMO-0002</b></p> <p><b>For this operation the protective covers will remain installed on the COPVs.</b></p> <p><b>A full pressure history log will be kept for the COPVs</b></p> <p><b>For the full duration of the filling procedure two persons will be present:</b></p> <p><b>Name: <u>Thorsten Siedenburger</u></b></p> <p><b>Name: <u>Feng Zhou</u></b></p>			
24. ORIGINATOR <b>Thorsten Siedenburger</b>		DATE		25. FINAL ACCEPTANCE STAMP AND DATE	
APPROVALS (Printed or Typed and Signed)					
26. PROJECT ENGINEER <b>Feng Zhou</b>		DATE		27. QUALITY ENGINEER <b>Thorsten Siedenburger</b>	DATE <b>18-6-09</b>
28.				29. <b>DV Ken Bollweg</b>	
30.				31.	

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1


6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV



**Figure 1 TRD-GAS-SYSTEM**

1. Open this ATS.
2. Verify Xenon and CO2 Tanks covers are in place and properly fixed before proceeding in the steps of this procedure.

**NOTE: This operation MUST be exclusively performed by Maurice Vergain and/or Feng Zhou.**

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER SEQ. NO.	21. OPERATIONS (Print, Type, or Write Legibly)	VERIFICATION	
		22. TECH	23. QA/DV
3.	<p>Subtract from 3.a : <u>2.6 kg</u> ← (55.9 bar <del>kg</del> in Xe vessel 20.2°C</p> <p>a Weigh BoxS (in Transport-Frame) TRD-GAS: <u>(108.10 kg)</u> on Sartorius scale (150kg max with 50g sensitivity) include Fill-Port inner plug and outer cap with gaskets <u>105.5 kg</u></p> <p>b Calibration weight <u>6.93 kg</u></p> <p>c add calibration weight on scale: <u>115.00 kg</u> Designated Verification by NASA:</p>	<p>TS</p> <p>18.6.</p>	<p>FZ</p>
4.	<p>Check Gas Bottles</p> <p>a CO2 Purity <u>4.8</u> has to be <math>\geq 4.8</math></p> <p>b Weigh bottle on scale Total: <u>96.80 kg</u> Bottle: <u>67.90 kg</u> Net: <u>28.9 kg</u> has to be <math>&gt; 25\text{kg}</math></p> <p>c Xenon Purity <u>5.0</u> has to be <math>\geq 4.8</math></p> <p>d Weigh bottle on scale Total: <u>92.25 kg</u> Bottle: <u>64.45 kg</u> Net: <u>27.8 kg</u> approx 27kg</p>	<p>TS</p>	<p>FZ</p>
5.	<p>Setup Xenon Bottle</p> <p>a put bottle on scale (Sartorius 150kg max, 50g sensitivity)</p> <p>b secure bottle against tipping over</p> <p>c attach 2m heater tape (500W at 230V) at bottom of bottle</p> <p>d attach heater-control temp.sensor at bottle 50cm above heater tape</p> <p>e connect heater tape and temp.sensor to heater control (HORST HT31)</p> <p>f attach Pt100 temp.sensor to top part of bottle</p> <p>g connect Pt100 temp.sensor to NUDAM readout</p> <p>h connect 100bar pressure reducer to bottle</p>	<p>TS</p> <p>18.6. 17:30</p>	<p>FZ</p>

**AMS-02 TASK SHEET (ATS)**

CONTINUATION PAGE

4. ATS NO.

TRD 090522-1



6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

**Figure 2 Xenon Pressure vs. Mass for 50l, 27.5l and 3l vessel****Figure 3 Gas Transfer Panel Schematic**

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1


6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV



**Figure 4 Gas Transfer Panel**

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

## 6. Test Cool Trap Thermostat



**Figure 5 Thermostat and Cool-Trap on Scale**

- a start NUDAM readout (T\_bottle/T\_cooltrap/P\_i/P\_o) 18.6.
- b check that coolant level is at red dot and switch on thermostat
- c set temperature to -25 degC time: 14:15
- d record time when coolant has reached -25 degC time: 14:30
- e record time when Tct has reached 0 degC time: 14:35
- f set temperature to +40 degC time: 14:35
- g record time when coolant has reached +40 degC time: 15:10
- h record time when Tct has reached +20 degC time: 15:15
- i switch off Thermostat

TS

FZ

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

7.

Connect CO2 Bottle to panel

- a close all panel shutoff valves (Vf, Vi, Va, Vb, Vo, Vv)
- b connect vent tube to panel vent connector at panel valve "Vv"
- c check that water in water-bath covers the gasline loops
- d connect line with Fill-Port adaptor to panel "Gas out" with new gasket  
VCR connections are closed hand-tight plus a 45 degree turn
- e blindplug Fill-Port adaptor with test fill-port
- f connect CO2 bottle to panel "CO2" connector with new gasket
- g open bottle main valve
- h record CO2 bottle main pressure gauge ( $57 \pm 2$  bar) 55 bar
- j open pressure reducer to above 57 bar
- j record pressure reducer gauge ( $57 \pm 2$  bar) 52 bar
- k open panel valves "Vf" and "Vo" +  $V_a + V_b$
- l record P\_man 52.1 bar

P\_i 19-JUN 01:00 52.14 bar  $21.9^\circ\text{C}$ P\_o 52.01 bar

all three should read same as bottle pressure gauges

m close CO2 bottle main valve time/temp.: 18-JUN 18:00  $22.5^\circ\text{C}$ n wait for 1 h and then time/temp: 19-JUN 9:00  $21.5^\circ\text{C}$ record CO2 bottle main pressure gauge 55 barpressure reducer gauge 52 bar ✓P\_man 52.0 barP\_i 19-JUN 06:00 52.02 bar  $21.5^\circ\text{C}$ P\_o 51.89 bar

pressure drop wrt. 7.h, 7.j and 7.l must be below 20mbar/h \*

if above check gas connections at bottle and panel and resume at 7.d

o set CO2 pressure reducer to 0

p close panel valve "Vf"

\*  $P_{drop} = 120 \text{ mbar} / 5 \text{ h}$   
 $T_{drop} = 0.4^\circ\text{C} \hat{=} 80 \text{ mbar at } 52 \text{ bar.}$  ✓

VS

TZ

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

8.

Connect Xenon Bottle to Panel

a connect Xenon bottle to panel "XENON" connector with new gasket  
but do not tighten connector

b open panel "Vi" partially and vent panel to ambient pressure  
with valve "Vo" open

c tighten XENON connector at panel at end of venting

d read Xenon Bottle weight on scale 96.50 kg

e open bottle main valve

f record Xenon bottle main pressure gauge (55±2bar) 54 bar

g open pressure reducer to above 55bar

h record Xenon pressure reducer gauge (55±2bar) 53 bar

i record P<sub>man</sub>                      bar

P<sub>i</sub>                      bar

P<sub>o</sub>                      bar

all three should read same as bottle pressure gauges

j close Xenon bottle main valve time/temp.: 18-Jun 18:00 22.5°C

k wait for 1 h and then time/temp.: 19-Jun 9:00 21.5

record Xenon bottle main pressure gauge 54 bar

Xenon pressure reducer gauge 53 bar ✓

P<sub>man</sub>                      bar

P<sub>i</sub>                      bar

P<sub>o</sub>                      bar

pressure drop wrt. 8.f, 8.h and 8.i must be below 20mbar/h

if above check gas connections at bottle and resume at 8.a

l set Xenon pressure reducer to 0

m open panel "Vv" and vent panel to ambient pressure  
with valves "Vi" and "Vo" open

n open Xenon pressure reducer for 10s to flush Xenon inlet line

o close panel vent valve "Vv"

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.


20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

## 9. Set up UG-Crate Readout



**Figure 6 UG-Crate Frontpanel**

- connect UG-Crate to PC and power and switch on
- check UGSCM readout and UGBS readout
- connect DTS cable to UGSCM X1 and BoxS GDTS / JS2-A / JS2-B
- check DTS readout (GDTS-A/B LDTS-A/B)
- connect BoxS JS3-A to UGBS-A JS3 with QM cable
- check readout of P1a and P1c
- start continuous logging of BoxS DTS and pressure sensors time: \_\_\_\_\_

5. Page <b>10</b> of <b>15</b>		
<b>AMS-02 TASK SHEET (ATS)</b> CONTINUATION PAGE	4. ATS NO. <span style="float: right;"><b>TRD 090522-1</b></span> 6. MOD NO.	
20. OPER SEQ. NO.	21. OPERATIONS (Print, Type, or Write Legibly)	VERIFICATION
		22. TECH    23. QA/DV
<b>10.</b>	<b>Test Xenon Bottle Heating</b>  a With Heater-Control powered off, set Heater Control Tset to 20 degC set Heater Control Power to 0%  b Switch on Heater Control  c record ambient temperature from T_heater / T_bottle: <u>23</u> / <u>22.4</u> degC both should agree with room temp. within 2degC  d open bottle main valve with reducer at 0 (closed) bottle main pressure gauge should read 55bar reducer outlet pressure gauge should read 0 panel P_man, P_i and P_o should also read 0  e set Heater control to 40degC and 100% Power    time: <u>18.6</u> degC: <u>22.4</u>  f monitor T_heater, T_bottle and bottle main pressure if xenon bottle main pressure goes above 100 bar, abort to 10.j time when 40degC are reached    time: <u>10.52</u> degC: <u>38.0</u>  g record bottle main pressure <u>63</u> bar should reach 65bar (27kg)  h record reducer outlet pressure <u>63</u> bar  P_man <u>1.0</u> bar  P_i <u>0.98</u> bar  P_o <u>0.97</u> bar  all four readings 8.h should all stay at ambient (1bar) within 0.5bar  i close panel valves "Vi" and "Vo"  j turn off heater    date <u>18.6</u> time <u>10.52</u>  k if bottle main pressure is below 100 bar close bottle main valve	<div style="font-size: 2em; margin-top: 20px;">TS</div> <div style="font-size: 2em; margin-top: 20px;">FZ</div>

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

11.

Flush Xenon Vessel and Cool-Trap with CO2

- a remove blind-plug from Fill-Port adaptor
- b open CO2 bottle main valve
- c open pressure reducer to above 57 bar
- d open panel valves "Vf", "Vo" and "Vv" and flush CO2 for 30s
- e close panel valves "Vf" and "Vv"
- f connect Fill-Port to BoxS Xenon vessel, close cap handtight only
- g open panel valves "Va" and "Vb"

In case of Power-Failure during the following steps 11.x and 12.x:

Close CO2 and Xenon bottle main valves, Close panel valves "Vi", "Vf", "Vo"

11.1.1

- a open panel valve "Vf" 19-JUN 11:11
- b pressure up Xenon vessel to 55bar 49.3 bar
- monitor P\_man, P\_i, P\_o, P1a, P1c 11:51
- c close panel valve "Vf" when Xenon vessel is at 55bar
- d keep pressurized until Xenon vessel DTS stabilize to 0.1degC
- if left unattended, then close bottle main valve: time \_\_\_\_\_

time	T_000A/B	T_090A/B	T_180A/B	T_270A/B	T_bossA/B
11:51	32.3 32.5	28.1 28.1	21.7 21.6	27.4 27.3	20.9 20.8
13:13	24.9 25.1	23.75 23.9	22.1 22.0	23.7 23.8	21.0 21.0
18:00	20.8 20.9	20.8 20.9	20.7 20.6	20.8 21.0	20.9 20.9
19:00	20.8 20.9	20.8 20.9	20.7 20.7	20.8 21.0	20.9 20.9

- e record pressure sensors P\_o, P1a, P1c for at least one hour:

time	P_o	P1a	P1c
19:00	47.14	47.22	47.23
2:23	47.12	47.22	47.21

20-JUN

pressure drop should be below 20 mbar per hour

&lt;20mbar/7h ✓

if above, then check Fill-Port adapter O-rings and resume at 11.d

- f open panel valve "Vv" to vent Xenon vessel and Cool-Trap 20 JUN 09 10:02
- g close panel valve "Vv" when pressure P\_o has reached 1.2bar 1.0 10:52
- h "Tare" Cool-Trap scale to 0

TS

FZ

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

11.1.2

a open panel valve "Vf"

20-JUN-09 time: ~~11:22~~  
11:22

b pressure up Xenon vessel to 50bar

monitor P\_man, P\_i, P\_o, P1a, P1c

c when P\_o &gt; 50bar close panel valve "Vf"

P\_o: 52.2 bar time: 11:50

d record Cool-Trap scale (should be around 400g)

Mct: 500 g

e open panel valve "Vv" to vent Xenon vessel and Cool-Trap

time: 11:52

f when P\_o &lt; 1.2bar close panel valve "Vv"

P\_o: 1.0 bar time: 12:30

g record Cool-Trap scale (should be 0g)

Mct: 500 g

11.1.3

a open panel valve "Vf"

time: 14:54

b pressure up Xenon vessel to 50bar

monitor P\_man, P\_i, P\_o, P1a, P1c

c when P\_o &gt; 50bar close panel valve "Vf"

P\_o: 54.7 bar time: 15:30

d record Cool-Trap scale (should be around 400g)

Mct: 530 g

e open panel valve "Vv" to vent Xenon vessel and Cool-Trap

time: 15:31

f when P\_o &lt; 1.2bar close panel valve "Vv"

P\_o: 1.0 bar time: 17:11

g record Cool-Trap scale (should be 0g)

Mct: 0 g

11.1.4

a open panel valve "Vf"

time: 17:12

b pressure up Xenon vessel to 50bar

monitor P\_man, P\_i, P\_o, P1a, P1c

c when P\_o &gt; 50bar close panel valve "Vf"

P\_o: 50.7 bar time: 17:44

d record Cool-Trap scale (should be around 400g)

Mct: 490 ge open panel valve "Vv" to vent Xenon vessel and Cool-Trap 26-JUN time: 18:49

f when P\_o &lt; 1.2bar close panel valve "Vv"

P\_o: 1.0 bar time: 19:45

g record Cool-Trap scale (should be 0g)

Mct: 0 g

h close CO2 bottle main valve and pressure reducer

TS 77

12.

Fill Xenon Vessel

Transferring 20 kg of Xenon out of the source bottle containing 27 kg into the Xenon Vessel requires execution of steps 12.1, 12.2a, 12.2b and 12.2c

		5. Page 13 of 15	
AMS-02 TASK SHEET (ATS)		4. ATS NO.	TRD 090522-1
CONTINUATION PAGE		6. MOD NO.	
20. OPER SEQ. NO.	21. OPERATIONS (Print, Type, or Write Legibly)	VERIFICATION	
		22. TECH	23. QA/DV
12.1	<p>Fill Xenon Vessel Step 1 - without Cool-Trap</p> <p>a record Xenon bottle weight <u>96.85</u> kg</p> <p>b close panel valves "Va" and "Vb" to start without Cool-Trap</p> <p>c turn on Xenon bottle heating to 40 degC at 100% power <u>59°C 71 bar</u></p> <p>d open Xenon bottle main valve and pressure reducer to above 60 bar</p> <p>e open panel valve "Vi" <u>26-54N 11.53</u></p> <p>f close panel valve "Vo" when P<sub>o</sub> stabilizes time: <u>13:23</u> P<sub>o</sub>: <u>52.8</u> bar</p> <p>g record Xenon bottle weight <u>85.80</u> kg</p> <p>bottle should have lost around 10kg wrt. 12.1a</p>		
12.2a	<p>Fill Xenon Vessel Step 2a – with Thermostat driven Cool-Trap</p> <p>a "Tare" Cool-Trap scale to 0</p> <p>b open panel valve "Va" <u>13:59</u></p> <p>c switch on Thermostat</p> <p>d set Thermostat to -25 degC and transfer 5kg Xenon into Cool-Trap</p> <p>e when Mct = 5.0kg close panel valves "Vi" and "Va" time: <u>14:53</u></p> <p>f record Xenon bottle weight (should be 5kg less than 12.1g) <u>80.80</u> kg</p> <p>g open panel valves "Vb" and "Vo" <u>when P<sub>i</sub> &gt; P<sub>o</sub> 15:20 51.5 bar</u></p> <p>h set Thermostat to +40 degC and empty Cool-Trap into Xenon vessel <u>14:54</u></p> <p>i when transfer ends, record time: <u>16:15</u> Mct: <u>1.7</u> kg P<sub>o</sub>: <u>58.6</u> bar</p> <p>j close panel valves "Vb" and "Vo" <u>28°C</u></p>		
12.2b	<p>Fill Xenon Vessel Step 2b – with Thermostat driven Cool-Trap</p> <p>a set Thermostat to -25 degC time: <u>16:16</u></p> <p>b when P<sub>i</sub> &lt; P<sub>xe</sub> bottle, open panel valve "Va" <u>37.1 bar</u> time: <u>16:27</u></p> <p>c fill at most 5kg Xenon into Cool-Trap</p> <p>d when done close panel valves "Vi" and "Va" time: <u>17:52</u> Mct: <u>5.3</u> kg</p> <p>e record Xenon bottle weight (should be max.5kg less than 12.2a-f) <u>77.0</u> kg</p> <p>f open panel valves "Vb" and "Vo" <u>when P<sub>i</sub> &gt; P<sub>o</sub> 18:30 59.6 bar</u></p> <p>g set Thermostat to +40 degC and empty Cool-Trap into Xenon vessel <u>17:54</u></p> <p>h when transfer ends, record time: <u>19:20</u> Mct: <u>1.7</u> kg P<sub>o</sub>: <u>62.0</u> bar</p> <p>i close panel valves "Vb" and "Vo" <u>25°C</u></p>	<u>TS</u>	<u>FZ</u>

# AMS-02 TASK SHEET (ATS)

## CONTINUATION PAGE

4. ATS NO.

TRD 090522-1

6. MOD NO.

20. OPER  
SEQ. NO.21. OPERATIONS  
(Print, Type, or Write Legibly)

VERIFICATION

22. TECH

23. QA/DV

12.2c Fill Xenon Vessel Step 2c – with Thermostat and liquid nitrogen driven Cool-Trap

- a set Thermostat to -25 degC 27-Jun time: 9:30
- b when  $P_i < P_{xe\_bottle}$ , open panel valve "Va" 24.4 time: 10:15
- c when Mct stabilizes record Mct: 20 kg Tct: -20 degC time: 10:28
- d with cup and funnel pour liquid nitrogen into Cool-Trap in steps of 100g 15x70g  
until Tct=-40 degC or Mct=5kg Tct: -40 degC Mct: 3.8 kg
- e when done close panel valves "Vi" and "Va" time: 12:23
- f record Xenon bottle weight 74.75 kg
- g open panel valves "Vb" and "Vo" when  $P_i > P_o$
- h set Thermostat to +40 degC and empty Cool-Trap into Xenon vessel 17:09
- i when transfer ends, record time: 18:58 Mct: 1.1 kg  $P_o$ : 62.4 bar
- j close panel valves "Vb" and "Vo" 23.2°

12.3 Finish Xenon Filling

- a switch off Cool-Trap Thermostat
- b switch off Xenon bottle heater - set to 0degC and 0% power
- c close Xenon bottle main valve if pressure is below 100bar
- d disconnect fill-port adaptor from BoxS Xenon vessel fill-port
- e close inner fill-port plug with new gasket running torque: \* 3.0 Nm
- f weigh BoxS on scale in same configuration as step 3. 126.10 kg
- MASS OF TRANSFERRED XENON (12.3f. – 3.) 20.60 kg

Designated Verification by NASA:

+ 6.93 : 133.0 kg

\* TOHNICHI DB3N4 Ser.No. 317981V

TS

FZ

5. Page 15 of 15			
AMS-02 TASK SHEET (ATS) CONTINUATION PAGE		4. ATS NO.	TRD 090522-1
		6. MOD NO.	
20. OPER SEQ. NO.	21. OPERATIONS (Print, Type, or Write Legibly)	VERIFICATION	
		22. TECH	23. QA/DV
13.	<p>Verify gas tightness of Xenon fill-port inner cap</p> <p>a mount outer Xenon Fill-Port cap with pressure sensor with new gasket</p> <p>b connect pressure sensor P_cap to NUDAM readout</p> <p>c monitor pressure P_cap for one hour, then remove outer cap</p> <p style="margin-left: 40px;">28.6.09</p> <p>time      0:00      5:00</p> <p>P_cap      973.5      973.5</p> <p>pressure increase should be below 1 mbar per hour</p> <p>if above, then replace VCR gasket of inner Fill-Port plug</p> <p>use new inner Fill-Port plug      running torque:      Ncm</p> <p>resume at 13.a      N.A.</p> <p>d install outer fill-port flight cap with new gasket – handtight plus 45 degree</p> <p>e mark position of outer fill-port cap wrt. fill-port housing with Sharpie Pen</p> <p>and attach Tag “Do not open. Contains Flight Xenon. Secure before flight”</p>		
14	Enter recorded data on TRD-GAS COPV Pressurization History sheet	TS	FZ
15	Close this ATS	28.6.09	