
 CARLO GAVAZZI SPACE SpA		RELAZIONE DI RIUNIONE / VISITA MINUTES OF MEETING / VISIT		N° RICSYS-MI-CGS-40 FOGLIO 1 DI 2 SHEET ANNEX /	
DATA - DATE 16 November 2005		LOCALITA' - LOCATION Carlo Gavazzi Space, Milano		COMMESSA - JOB RICH SYSTEM 1343	
IMPIANTO PROJECT	DESCRIZIONE DESCRIPTION AMS 02 - RICH SYSTEM			CLIENTE - CUSTOMER ASI	
	LOCALITA' LOCATION Carlo Gavazzi Space			ORDINE - CONTRACT ASI I/020/03/0	
SCOPO RIUNIONE PURPOSE OF MEETING	ECAL RADIATORS AND THERMAL HARDWARE INTEGRATION			REDATTO - WRITTEN BY G. Sardo	
				LISTA DI DISTRIBUZIONE DISTRIBUTION LIST Attendants Battiston INFN Cervelli INFN	
PRESENTI - ATTENDED BY	NOMI - NAMES		POSIZIONE - POSITION		F. FACCHIN A. BORGHI
	F. Cadoux		LAPP		
	D. Paciotti		CGS		
	G. Sardo		CGS		
PUNTI ITEMS	ARGOMENTI DISCUSSI - DESCRIPTION OF DISCUSSION			AZIONE A CURA ¹⁾ ACTION BY ¹⁾	
1.	Franck Cadoux (LAPP) deliver to CGS 4 ECAL radiators (Radiateurs 4R/5R), 1 ECAL radiator mock-up, and 1 Back Panel mock up			RICEVUTO 02 DIC. 2005 RICH SYSTEM U.E.D. SPRA	
2.	A visual inspection is performed by CGS (D. Paciotti); no scratches, holes or other kind of damages are noted				
3.	The drawing called "ECAL Radiator wiring", produced by LAPP, describing thermal hardware integration is checked by CGS and LAPP. The following notes will be implemented during integration on the heaters, patches, silver fep (provided by CGS):				
	a) One additional tie base will be glued to improve harness routing b) The positioning of some tie bases has been changed to improve harness routing c) A dry run of the positioning of patches and heaters has been performed in the CGS clean room based in Tortona by CGS and LAPP, all the differences between real position of the hardware and its position on the drawing have been discussed and agreed d) One part of the Backpanel assembly (called EIB Arch) will be sent to CGS week 49 to check its non interference with the				

1) INDICARE IL NOMINATIVO RESPONSABILE DELL'AZIONE E DATA DI COMPLETAMENTO
 1) ACTUAL PERSON RESPONSIBLE FOR THE ACTION AND COMPLETION DATE SHALL BE SHOWN

 CARLO GAVAZZI CARLO GAVAZZI SPACE SpA		RELAZIONE DI RIUNIONE / VISITA MINUTES OF MEETING / VISIT		N° RICSYS-MI-CGS-10 FOGLIO 2 DI 2 ANNEX / SHEET	
DATA - DATE 16 November 2005		LOCALITA' - LOCATION Carlo Gavazzi Space, Milano		COMMESSA - JOB RICH SYSTEM 1313	
RIF - REF		PUNTI ITEMS		ARGOMENTI DISCUSSI - DESCRIPTION OF DISCUSSION	
AZIONE A CURA ¹⁾ ACTION BY ¹⁾		harness routing. This has to be positionned on the Back Panel mock up (made of PVC, already at Tortona in the clean room) with the radiators "closing" everything. A gap has been foreseen between the radiator inner side and the EIB arch to prevent any interference			
4.		The aforementioned integration will be performed within end December 2005. Eventual deviation from this date and from agreement about integration itself will be checked and agreed with LAPP			
5.		The transport between Tortona (or Milano) and Annecy will be done by LAPP after a final inspection on site. Foreseen in January 2006. Can be postponed if needed.			

1) INDICARE IL NOMINATIVO RESPONSABILE DELL'AZIONE E DATA DI COMPLETAMENTO
 1) ACTUAL PERSON RESPONSIBLE FOR THE ACTION AND COMPLETION DATE SHALL BE SHOWN